

NJB Move Planning					
Proposed Order of Tenancy Openings					
Revision 9					
Floor	Department	Approx. SF	Equipment Move Begins	Tentative Move Date	Tent. Open for Business Date
1	Loading Dock	5,000			03/26/09
9	UW Medicine IT Offices	20,700		03/03-03/28	03/14/09
8	UW Medicine IT Offices	15,600		03/03-03/28	03/24/09
10	UW Medicine IT Offices	20,700		03/03-03/28	03/30/09
P1	Data Center	4,000		02/16-04/17	04/17/09
2	KCME	22,650		05/02/09	05/02/09
11	UW Virology Clinic	7,300		05/16/09	05/18/09
5	Sport/Spine Radiology Clinic	18,000		05/16/09	05/18/09
6	Ortho Clinic	15,000	05/18/09	05/30/09	06/01/09
6	Rehab Clinic	5,400	05/18/09	05/30/09	06/01/09
7	Eye Institute Clinic	20,700	06/15/09	06/27/09	07/01/09
8	Eye Institute Offices	5,100	06/08/09	06/27/09	07/01/09
2	ITA Court	5,700	06/29/09	07/11/09	07/13/09
4	Sleep Disorder/Oto Clinic	14,050	06/29/09	07/11/09	07/13/09
11	KCSTD Clinic	9,685	06/29/09	07/11/09	07/13/09
3	UW School of Medicine	21,000	07/13/09	07/25/09	07/27/09
11	Global Health Offices	3,000			October-09
12	Global Health Offices	20,700			October-09
13	Global Health Offices	20,700			October-09
2	Pathology	14,750			September-09
14	Neurosciences/Rehab Offices	20,700			October-09
3	Radiology	6,000			January-10
3	ISIS	7,500			January-10
3	Global Health Repository	2,000			January-10
3	Kidney Institute Offices	5,000			January-10
1	Pharmacy	2,400			January-10